GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

WRD – HNSS Project – Phase-I – Entrustment of the work "Construction of Supporting structure for crossing IDC Piple line at Km 11.560 of Link Channel" to M/s Rithwik Projects Private Limited, Hyderabad as additional item to the agreement No.3SE/2017-18, dt.23.05.2017 – Ratification Orders - Issued.

WATER RESOURCES (PROJECTS.III) DEPARTMENT

GO Rt No.560 Dated:09.08.2018.

Read the following:

	1) From the Chief Engineer (P) Ananthapuram, Lr.No.CE(P)/ATP/DEE-2/AEE-4/W-5/Vol.2/550M, dt.18-9-2017.
	2) From the Chief Engineer (P), Ananthapuramu Lr.No. CE(P)/ATP/ DEE3/ AEE4/W5/ Vol.2/20M, Dated :18.01.2018.
	3) Minutes of the Meeting held in the Chambers of Secretary (WRD) dated:07.03.2018.
	4) Govt Memo No. WRD-21024/78/2017-PROJ-III-WRD, dated:09.03.2018.
	5) From the Chief Engineer (P), Ananthapuramu Lr No.CE(P)/ATP/ DEE2/AEE11/W5/Vol.2/297M, dt:17.05.2018.

&&&&

ORDER:

In the letters 1st, 2nd and 5th read above, the Chief Engineer (P), Ananthapuramu has requested the Government to issue orders on the following:

a)	Ratify the action taken by the SE, HNSS Circle No.1, Kurnool for "Entrustment of construction of supporting structure for crossing IDC Pipe line at Km 11.560 of link channel for Rs.1,62,60,135/- to M/s.Rithwik Projects Private Limited, Hyderabad as additional item of work to the Agt. No.3 SE/2017-18, dt.23.5.2017 at estimate rates with SSR 2016-17".
b)	To accord permission for entrusting the work "Widening of Link canal from PS 0 to (Mutchumarri) to PS.1 (Malyala) i.e., from Km 0.000 to Km 17.717" with the ECV of Rs.39,06,21,485/- at estimate rates to M/s.Rithwik Projects Pvt. Ltd., Hyderabad as supplemental item to their main contract under the Agt.No.3 SE/2017-18, dt.23.5.2017.
	OR
c)	Permission to call for tenders to complete the work "Widening of Link canal from PS 0 to (Mutchumarri) to PS.1 (Malyala) i.e., from Km 0.000 to Km 17.717" on top priority.

2. In the Memo 4th read above, the Chief Engineer (P), Ananthapuramu was instructed to entrust the work "Widening of link channel from PS 0 (Muchumarri) to PS1 (Malyala) i.e., from Km 0.000 to Km 17.717" on transparent tender basis duly deleting the provision of Rs.1,62,60,135/- towards the sub work "Construction of supporting structure for crossing the IDC Pipe line at Km 11.560 of Link channel".

3. In the letter 5th read above, the Chief Engineer (P), Ananthapuramu has submitted a justification report and requested the Government to ratify the action taken by the Superintending Engineer, HNSS Circle No.1, Kurnool for entrusting the work to M/s.Rithwik Projects Pvt., Ltd., Hyderabad as additional item of work to the agreement No.3SE/2017-18, dt.23.5.2017 at estimated rates with SSR 2016-17 for an amount of Rs.1,62,60,135/-.

4. The Government after careful examination of the proposal of Chief Engineer (P), Ananthapuramu, hereby ratify the action taken by the Superintending Engineer, HNSS Circle No.1, Kurnool for entrusting the work "Construction of Supporting structure for crossing IDC Piple line at Km 11.560 of Link Channel" to M/s Rithwik Projects Pvt., Ltd., Hyderabad as additional item of work to the agreement No.3SE/2017-18, dt.23.5.2017 at estimated rates with SSR 2016-17 for an amount of Rs.1,62,60,135/- (Rupees One Crore Sixty two Lakhs Sixty Thousand one hundred and thirtyfive only).

…2/-

5. The Chief Engineer (Projects), Ananthapuramu shall take necessary action accordingly.

6. This order issues with the concurrence of the Finance (FMU.WR.II) Department vide their UO No. FIN01-48022/54/2018-SO(FMU(WRD II))-FIN, dt:06.08.2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer (Projects), Ananthapuramu
Copy to:
The Director of Works & Accounts, Vijayawada
The Finance (FMU.WR.II) Department
The Accountant General, AP, Hyderabad
The PS to Hon'ble Minister for WRD
The PS to Secy (WRD);
File No. WRD-21024/78/2017-PROJ-III-WRD
SF/SC

//FORWARDED :: BY ORDER//

SECTION OFFICER